

2018 General Obligation Bond Measure

Measure MM Cumulative Project Expenditures as of October 31, 2019

Del Mar Heights School Rebuild Project Budget								
		Original Budget	Actual					
Object Code	Description	as of	Expenditures	Balance				
		09/24/19	10/31/19					
	FUNDING SOURCES:							
	Proceeds from General Obligation Bond	55,412,500						
	Other							
	TOTAL FUNDS AVAILABLE	55,412,500						
		_						
	EXPENDITURES:							
	1. Site							
6100-010	Land- Purchase	-						
6100-020	Appraisal Fees	-						
6100-040	Surveying Costs	26,950	17,892	9,058				
6100-050	Site Support Costs	-						
6100-052	Dept. of Toxic Substance Control Fees	1,500		1,500				
6100-057	Environmental Costs	81,868	10,700	71,169				
6100-060	Other Site Costs	-						
6100-055	2. Relocation Assistance	-						
	3. Planning							
6200-001	Architect Fees	2,287,500	343,125	1,944,375				
6200-010	Engineering Fees	-						
6200-020	Division of State Architecture Fees	-						
6200-030	California Dept. of Education Fees	-						
6200-035	Energy Analysis	-						
6200-040	Preliminary Tests	13,800	7,500	6,300				
6200-050	Other Costs	-		-				
	4. Construction							
6200-070	Main Constuction	42,625,000		42,625,000				
6200-072	Constuction Management	-						
6200-075	Demolition	-						
6200-074	Other Construction	-						
6200-076	Interim Housing	-						
	Labor Compliance Program	-						
6200-080	Inspections	-						
6200-090	Construction Tests	-						
0_00	Furniture and Equipment:							
6400-003	Technology	-						
6400-004	Office	-						
6400-005	Classrooms	-						
		40.075.000		40.275.000				
	Additional Soft Costs and Contigencies	10,375,882	270.247	10,375,882				
	TOTAL BUDGET	55,412,500	379,217	55,033,284				

Del Mar Union School District 2018 General Obligation Bond Measure MM Expenditures Through 10/31/19

Del Mar Heights Rebuild Project Summary							
Vendor	Description	Budget	Expenditure	Balance			
Baker Nowicki Design Studio	Archtect Fees	2,287,500.00	343,125.00	1,944,375.00			
Dept. of Toxic Substance Control	Environment Fee	1,500.00	-	1,500.00			
Nova Services	Geotechnical Services	13,800.00	7,500.00	6,300.00			
Placeworks, Inc	Environmental Consultant	81,868.00	10,699.50	71,168.50			
Snipes Engineering, Inc	Surveying	26,950.00	17,892.00	9,058.00			
	Grand Total	2,411,618.00	379,216.50	2,032,401.50			

Del Mar Heights Rebuild Project Vendor Detail							
Vendor	Description	Budget	Expenditure	Remaining Balance	Invoice #	Payment Date	
Baker Nowicki Design Studio	Archtect Fees	2,287,500.00	85,781.25	2,201,718.75	19009-00-01	6/27/2019	
			85,781.25	2,115,937.50	19009-00-02	7/18/2019	
			85,781.25	2,030,156.25	19009-00-03	8/27/2019	
			51,468.75	1,978,687.50	19009-00-04	9/11/2019	
			34,312.50	1,944,375.00	19009-00-05	10/4/2019	
		Subtotal	343,125.00				
Nova Services	Geotechnical Services	13,800.00	7,500.00	6,300.00	7394	8/27/2019	
		Subtotal	7,500.00				
Placeworks, Inc	Environmental Consultant	81,868.00	10,699.50	71,168.50	69732	9/27/2019	
		Subtotal	10,699.50				
Snipes Engineering, Inc	Surveying	26,950.00	1,016.00	25,934.00	23649	7/18/2019	
			10,160.00	15,774.00	23866	9/11/2019	
			2,438.40	13,335.60	24059	9/18/2019	
			4,277.60	9,058.00	24219	10/11/2019	
		Subtotal	17,892.00				
		Grand Total	379,216.50				

Pacific Highlands Ranch Elementary School Project Budget								
Object Code	Description	Original Budget as of 9/24/19	Actual Expenditures 10/31/19	Balance				
	FUNDING SOURCES:							
	Proceeds from General Obligation Bond	22,648,362						
	Other Funding Sources	45,751,638						
	TOTAL FUNDS AVAILABLE	68,400,000						
	EXPENDITURES:							
	1. Site							
6100-010	Land- Purchase	10,000,000	_	10,000,000				
6100-020	Appraisal Fees	-		10,000,000				
6100-020	Surveying Costs	17,000	16,320	680				
6100-040	Site Support Costs	69,365	38,416	30,949				
6100-050	Phase I Environ. Site Assessment Costs	6,900	6,892	30,949				
		•		0				
6100-052	Dept. of Toxic Substance Control Fees	3,027	3,027	-				
6100-060	Other Site Costs	-						
6100-055	2. Relocation Assistance	-						
	3. Planning							
6200-001	Architect Fees	2,382,620	339,432	2,043,188				
6200-010	Engineering Fees	-						
6200-020	Division of State Architecture Fees	-						
6200-030	California Dept. of Education Fees	-						
6200-035	Energy Analysis	-						
6200-040	Preliminary Tests	13,800	12,800	1,000				
6200-050	Other Costs	-	-	-				
	4. Construction							
6200-070	Main Constuction	44,920,000	-	44,920,000				
6200-072	Constuction Management	-						
6200-075	Demolition	-						
6200-074	Other Construction	-						
6200-076	Interim Housing	-						
	Labor Compliance Program	-						
6200-080	Inspections	-						
6200-090	Construction Tests	-						
	Furniture and Equipment:	-						
6400-003	Technology	-						
6400-004	Office	-						
6400-005	Classrooms	-						
	Additional Soft Costs and Contigencies	10,987,288	_	10,987,288				
	TOTAL BUDGET		416,887	67,983,113				

Del Mar Union School District 2018 General Obligation Bond Measure MM Expenditures Through 10/31/19

Pacific Highlands Ranch School #9 Project Summary							
Vendor	Description	Budget	Measure MM Expenditure	Other Funding Expenditure	Total Expenditure	Remaining Balance	
Dept. of Toxic Substance Control	Environmental Fee	3,027.22	1,527.22	1,500.00	3,027.22	-	
DUDEK	Phase I Environ. Rpt	6,900.00	-	6,892.46	6,892.46	7.54	
Nova Services	Geotechnical Services	13,800.00	12,800.00	-	12,800.00	1,000.00	
OBR Architecture, Inc	Architect Fees	2,382,620.00	339,432.01	-	339,432.01	2,043,187.99	
Placeworks, Inc	Environmental Consult	69,365.00	29,975.51	8,440.00	38,415.51	30,949.49	
Snipes Engineering	Surveying	17,000.00	16,320.00	-	16,320.00	680.00	
	Grand Total	2,492,712.22	400,054.74	16,832.46	416,887.20	2,075,825.02	

	Pacific H	ighlands Ranch Sch	ool #9 Vendor Deta	il Summary		
Vendor	Description	Budget	Expenditure	Remaining Balance	Invoice #	Payment Date
Dept. of Toxic Substance Control	Environmental Fee	3,027.22	1,500.00	1,527.22	n/a	9/28/2018
			1,527.22	-	n/a	3/6/2019
		Subtotal	3,027.22			
DUDEK	Phase I Environ. Rpt	6,900.00	6,161.21	738.79	20185197	9/19/2018
			675.00	63.79	20185800	10/4/2018
			56.25	7.54	20187259	12/7/2018
		Subtotal	6,892.46			
Nova Services	Geotechnical Services	13,800.00	7,000.00	6,800.00	6929	6/26/2019
			5,800.00	1,000.00	7393	8/27/2019
		Subtotal	12,800.00			
OBR Architecture, Inc	Architect Fees	2,382,620.00	89,160.75	2,293,459.25	006-1	5/7/2019
			89,160.75	2,204,298.50	006-2	6/18/2019
			89,600.33	2,114,698.17	006-3	6/19/2019
			35,845.88	2,078,852.29	006-4	7/18/2019
			35,664.30	2,043,187.99	006-5	8/14/2019
		Subtotal	339,432.01			
Placeworks, Inc	Environmental Consult	69,365.00	6,872.50	62,492.50	67107	12/12/2018
			1,567.50	60,925.00	67250	12/19/2018
			2,422.50	58,502.50	67449	1/18/2019
			2,590.00	55,912.50	67750	1/31/2019
			250.00	55,662.50	68580	5/16/2019
			2,145.00	53,517.50	68964	6/25/2019
			775.00	52,742.50	69233	7/18/2019
			9,335.00	43,407.50	69499	8/28/2019
			12,458.01	30,949.49	69730	9/18/2019
		Subtotal	38,415.51			
Snipes Engineering	Surveying	17,000.00	9,860.00	7,140.00	23478	6/20/2019
			6,460.00	680.00	23649	7/18/2019
		Subtotal	16,320.00			
		Grand Total	416,887.20			

Ineligible for Measure MM Reimbursement