# PROJECT PROGRESS UPDATE

CITIZENS' OVERSIGHT COMMITTEE MEETING MARCH 8, 2021

#### TOPICS TO BE COVERED

- Del Mar Heights School Rebuild
- Pacific Highlands Ranch School #9

#### DEL MAR HEIGHTS SCHOOL REBUILD

#### DEL MAR HEIGHTS SCHOOL REBUILD

- Division of State Architect (DSA)
  - Increment I Site Work DSA approved on June 23, 2020
  - Increment 2 Buildings and Other Site Work DSA approved on November 17, 2020
- Lawsuit
  - Decision February 8, 2021
- Coastal Development Permit (CDP)
  - On hold due to the lawsuit





- Campus Interconnection
- Flexibility/Adaptability
- Indoor/Outdoor
- Collaboration and Transparency
- Natural Light and Fresh Air
- Access to Views
- Flexible Technology
- Centrally Located Multi-Use Space



#### PACIFIC HIGHLANDS RANCH SCHOOL #9

## PACIFIC HIGHLANDS RANCH SCHOOL #9 CONSTRUCTION

- Construction will commence upon receipt of the Coastal Development Permit
  - Anticipate start by late April 2021
- School still anticipated to open August 2022
- Due to City delay in the Coastal Permitting process:
  - Kitchen and After School Program rooms may not be completed by start of school

### **QUESTIONS**